

Waste Credit Committee Risk Register

February 2015 - Adjusted to Corporate Scoring Terms

Risk Reference	Description of risk	Gross Impact	Gross Likelihood	Gross Risk Score	Risk control approach	Mitigating Actions	Residual Impact	Residual Likelihood	Residual Risk Score	Assigned to (Risk Owners)
a	Default of loan repayments by borrower to lenders due to SPV (Mercia) or HZI falling into administration.	Critical	Medium	15	Risk transferred	Due to the security package negotiated by the Councils a fall away analysis indicated that Mercia, its Shareholders and HZI would need to enter administration at the same time to put at repayment at risk during the construction phase. The maximum exposure to the Councils has been calculated and included within the sufficiency assessment of the Council's reserves. All press articles are scanned regularly for indications of financial strength issues and followed up to ensure counterparty risk is not increased.	Substantial	Very Low	6	The risk owners are the Section 151 Officers of each Council supported by Ashurst as advisors in case of contract default and Deloitte to monitor Mercia's actual quarterly cash flow tests and cover ratios that have to be maintained by Mercia.
b	Construction completion date of EFW is delayed and delays repayment of loan to lenders.	Substantial	Medium	11	Risk transferred	Under the contract terms agreed with Mercia, Mercia take all material risk on EFW construction delay and repayment of loan will commence around February 2017, as set out in the SLFLA and agreed final financial model. Repayments are not tied to the actual construction completion date, rather the planned date. The Council as lender has the right to call the loan into default if construction is not completed by a long stop date. The Lender's Technical Advisor has confirmed that the Planned Takeover Date is still achievable	Substantial	Very Low	6	The risk owners are the Section 151 Officers of each Council supported by Ashurst as advisors in case of contract default.
c	PWLB borrowing rates increase more than estimated in the Councils' prudential borrowing model. Higher rates would reduce the surplus generated on the loan arrangements with Mercia.	Substantial	Low	10	Risk treated	The cost of purchasing a financial product to remove this risk (a swaption) from an investment bank was quoted at £20m. The Councils decided to manage the risk through forecasting the forward price for its debt draw downs over the construction period and hold in reserve monies to mitigate this risk where required. Currently the rates accessible by the Councils are lower than this estimate as the continued low gilt rate environment pervades.	Substantial	Very Low	6	The risk owners are the Section 151 Officers supported by Treasury and Financing Teams.
d	Loan drawdowns are slower than set out in the STFLA. Delayed drawdowns would result in reduced interest payments to the Councils and potentially reduced surplus if PWLB loan rates increase between the expected draw date and actual.	Negligible	Medium	4	Risk treated	The Councils plan to borrow from PWLB at dates inline with drawdown requests from Mercia. Therefore although the Councils would receive reduced interest receipts, less interest would also be paid to PWLB. The Councils are monitoring market gilt rates actively and have the option to borrow from PWLB up to a year in advance of expected drawdown requests. Regular progress reports are being reviewed to ensure the construction programme and the loan drawdowns are requested in line with the plan	Negligible	Very Low	2	The risk owners are the Section 151 Officers supported by Treasury and Financing Teams.
e	Drawdown requests from Mercia are not actioned by the Councils or not actioned within the required contracted time period.	Substantial	Low	10	Risk treated	The Council's treasury teams have been fully briefed on the actions required to fulfil drawdown requests, checks required and the contracted timeline by the Section 151 Officer and their teams. Drawdowns to date have been actioned inline with requirements. Since the last Committee, one further drawdown has been provided and there is a separate analysis available for the Committee outlining planned vs actual drawdowns made to date.	Substantial	Very Low	6	The risk owners are the Section 151 Officers supported by Treasury and Financing Teams.
f	Mercia loan principal and / or interest repayments are below the required values as per the rates agreed in the STFLA.	Substantial	Very Low	6	Risk treated	The Council's treasury team maintain a spreadsheet detailing drawdowns to date and expected future principal and interest payments. This is reconciled to Mercia's repayment spreadsheet and will be matched to principal and interest repayments received from Mercia during the post construction period.	Substantial	Almost Impossible	5	The risk owners are the Section 151 Officers supported by Treasury and Financing Teams.

Key

High 19 – 24	Unacceptable Risk: Immediate control/improvement required
Medium 8 – 18	Acceptable Risk: Close monitoring and cost effective control improvements sought.
Low 1 – 7	Acceptable Risk: Need periodic review, low cost control improvements sought if possible.

Scoring Matrix

Likelihood	Impact			
Very High	9	19	21	24
High	8	12	20	23
Medium	4	11	15	22
Low	3	10	14	18
Very Low	2	6	13	17
Almost Impossible	1	5	7	16
	Negligible	Substantial	Critical	Extreme